

What's happened with the GETS over the last two weeks

1. New access road along Ditch B east of Pierce Ave.

- Vegetation has been cleared and working on road base
 - Allows access for drilling, operating and monitoring new groundwater monitor wells and extraction wells (EX-3, -4 & -5)



2. Monitoring Wells

- Finished installation of the piezometers (monitoring wells) near each extraction wells
- Piezometers are placed near extraction wells to help monitor the effectiveness of the GETS as part of the Long-Term Monitoring Network required by the DNR.



3. Treatment Building site on FTC property

- Continued finish grading for foundation
- Began piping around building



What's anticipated with the GETS over the next 2 weeks+

1. Treatment Building construction begins

- Pouring building foundation week of Oct. 4
- Delivery of prefabricated building anticipated to begin Oct. 13th

2. Extraction well installations scheduled to begin

- Starting with wells EX-2, -8, -7, -6, -9 in Road Right-of-Ways including Oak View Rd., Edwin St., Florence St. and Richard St.; City property; Tyco property along Ditch B; and Tyco's FTC
- Expect a drill rig & other equipment in each area for 1-3 days
- Temporary impacts to traffic - intermittent single lane closures at each location
- Work is anticipated to take approximately 4 weeks to complete all locations



What's anticipated with the GETS over the next 2 weeks+

3. Continued work on new access road to extraction wells EX-3, -4 and -5
4. Mid-late Oct. - Installation of conveyance piping & vaults
 - Vault are used to house extraction and piping junctions
 - Conveyance piping connects the vault/wells underground for water transport to Treatment Building

