

**Fire Technology Center (FTC)
PFAS Remediation Final Office Hours
August 31, 2022**



GETS Construction Last Eight Weeks

- GETS substantial completion milestone completed (first week of August)
- Finalized installation of controls, electrical lines, and mechanical piping
- All media (carbon, resin, green sand) was delivered and installed in vessels
- Final grading and asphalt around treatment building and entrance road
- Began pump testing all extraction wells (completed step testing)
- Continued testing and optimization of equipment and controls

GETS Construction – Upcoming activities

- Finalize grading and asphalt around GETS and entrance road
- Complete extraction well pump tests (constant rate testing)
- Continued phased system startup activities
- Optimization of system components
- Establish initial system operation parameters (well flow rates, treatment system optimization)
- Began treating water stored on site
- Anticipate water discharge to Ditch B mid-September

GETS Construction– Treatment Building



GETS Treatment Building



GETS Treatment Building

